

ID	Task Name	Duration	Start	Finish	May 11, '14	May 18, '14	May 25, '14	Jun 1, '14	Jun 8, '14	Jun 15, '14	Jun 22, '14	Jun 29, '14	Jul 6, '14	Jul 13, '14	Jul 20, '14	Jul 27, '14	Aug 3, '14	Aug 10, '14	Aug 17, '14									
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S			
1	Access road, temp fence, prep	12 days	Mon 5/12/14	Tue 5/27/14	Access road, temp fence, prep for foundations																							
2	Foundations	25 days	Wed 5/28/14	Tue 7/1/14	Foundations																							
32	Backfill foundation	8 days	Thu 6/26/14	Mon 7/7/14	Backfill foundation																							
3	Structural Steel	20 days	Wed 7/2/14	Tue 7/29/14	Structural Steel																							
4	Exterior Studs & CMU	8 days	Wed 7/30/14	Fri 8/8/14	Exterior Studs & CMU																							
8	Under Slab MEPS	10 days	Wed 7/30/14	Tue 8/12/14	Under Slab MEPS																							
30	Final Steel inspection to pour sl	1 day	Wed 7/30/14	Wed 7/30/14	Final Steel inspection to pour slab																							
31	Pour slab at roof	4 days	Thu 7/31/14	Tue 8/5/14	Pour slab at roof																							
5	Spray Foam Exterior walls	8 days	Mon 8/11/14	Wed 8/20/14	Spray																							
7	Roofing	10 days	Mon 8/11/14	Fri 8/22/14	R																							
9	Prep and Pour SOG	4 days	Wed 8/13/14	Mon 8/18/14	Prep and P																							
10	Interior Metal Studs	10 days	Tue 8/19/14	Mon 9/1/14																								
6	Exterior Masonry	18 days	Thu 8/21/14	Mon 9/15/14																								
28	MEP Rough ins at walls	12 days	Fri 8/22/14	Mon 9/8/14																								
11	Hang and Tape Drywall	25 days	Tue 8/26/14	Mon 9/29/14																								
29	MEPS Main Above Ceiling Rou	15 days	Tue 9/9/14	Mon 9/29/14																								
15	Painting 2 coats	10 days	Wed 9/24/14	Tue 10/7/14																								
16	ACT Grid	10 days	Mon 9/29/14	Fri 10/10/14																								
18	Install VCT at Millwork	5 days	Wed 10/1/14	Tue 10/7/14																								
17	MEP Drops to ACT Grid	15 days	Thu 10/2/14	Wed 10/22/14																								
19	Install Science Case work	15 days	Mon 10/6/14	Fri 10/24/14																								
12	Ceramic Tile at Lavs	8 days	Thu 10/9/14	Mon 10/20/14																								
22	MEPS Finishes at Casework	15 days	Wed 10/15/14	Tue 11/4/14																								
13	Lav Millwork	3 days	Tue 10/21/14	Thu 10/23/14																								
24	Terrazzo in Hallway & Ceramic	33 days	Wed 10/22/14	Fri 12/5/14																								
14	Set Lav Fixtures	6 days	Fri 10/24/14	Fri 10/31/14																								
23	Install Remaining VCT	9 days	Wed 11/5/14	Mon 11/17/14																								
20	Main Finish Paint	8 days	Mon 11/10/14	Wed 11/19/14																								
21	Marker boards and Misc Finishe	12 days	Wed 11/26/14	Thu 12/11/14																								
25	Final Cleaning	7 days	Fri 12/5/14	Mon 12/15/14																								
26	Prepare Punch List	1 day	Fri 12/12/14	Fri 12/12/14																								
27	Complete Punch List	12 days	Mon 12/15/14	Tue 12/30/14																								

